



**20% COMPONENT OF THE IRA UTILIZATION  
For the Quarter 1st CY 2014  
Municipality of Malvar, Batangas**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
<b>Social Development</b>								
Construction of Stage	Barangay San Pedro I	620,000.00	2/17/2014	3/21/2014	100%	-		Completed
<b>Environmental Management</b>								
Construction of Materials Recovery Facility (MRF) in 15 Barangays	15 Barangays	300,000.00			0%	-		Pending
<b>Economic Development</b>								
Concreting of Barangay Road	Barangay Poblacion	3,000,000.00	n/a	n/a	0%	-		Pending due to projects from other agencies.

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
JEANNETTE C. FRUELDA  
Municipal Budget Officer

  
CARLITO DP. REYES, M.D.  
Municipal Mayor