


## 20% COMPONENT OF THE IRA UTILIZATION


For the Quarter 2nd CY 2015

Municipality of Malvar, Batangas

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
<b>Social Development</b>								
Rehabilitation of Evacuation Center	Barangay Bilucao	380,000.00	for realignment				-	for realignment
Construction of Health Center	Barangay Luta Sur	1,094,514.08	15-Jun-15	28-Aug-15			-	on going
Construction/Relocation of Street Lights	Barangay San Fernando	598,000.00	20-Jul-15	02-Sept. 2015			-	on going
Improvement of Multi Purpose Building	Barangay San Isidro	300,000.00	pending until completion of DPWH Project					pending
<b>Enviromental Management</b>								
Improvement of Water System	Barangay San Gregorio	300,000.00	For bidding 19-Aug-15				-	bidded
<b>Economic Development</b>								
Construction of Line Canal	Barangay San Gregorio	297,644.69	1-Jun-15	30-Jun-15	100%	297,644.69	-	completed
Rehabilitation of Isabelo Navarro Street	Barangay San Pioquinto	598,000.00	20-Jul-15	Sept. 02, 2015				on going

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
JEANETTE C. FRUELDA  
Municipal Budget Officer

  
CARLITO D.P. REYES, M.D.  
Municipal Mayor