




20% COMPONENT OF THE IRA UTILIZATION
For the Quarter 3rd CY 2015
Municipality of Malvar, Batangas

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		NO. OF Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Social Development								
Improvement of Multi Purpose Bldg	Barangay Bagong Pook	700,000.00	July 20,2015	Sept17,2015	100%	698,068.64		Completed
Enviromental Management								
Improvement of Water System	Barangay San Pedro I	300,000.00	Sept. 07, 2015	October 06,2015	100%	297,969.41		Completed
Economic Development								
Construction of Line Canal	Barangay San Pedro I	300,000.00	July 20,2015	August 18,2015	100%	297,019.42		Completed
Construction of Pathway	Barangay Bilucao	600,000.00	Sept.14,2015	October28,2015	90%	597,000.00		
Construction of Line Canal	Barangay Bulihan	600,000.00	July 20,2015	Sept17,2015		596,706.93		
LGU Counterpart in the Grassroots participatory Budgeting, rehabilitation of line canal at G. Leviste St., Latayan St and J Lantin St, Poblacion	Barangay Poblacion	1,420,903.60	August 17,2015	October15,2015		1,416,991.00		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


 JEANNETTE C. FRUELDA
 Municipal Budget Officer


 CARLITO DP. REYES, M.D.
 Municipal Mayor

Office of the MPDC and
 Zoning Administrator

 RECEIVED BY
 10-20-15
 DATE RECEIVED